

# Pre-Installation Checklist

## ROOM CONDITIONS

- Two or three 230V power connections with CEE 7 sockets, secured with a 16A fuse
- Equipotential bonding
- Long enough power cables between the electrical outlets and the desired flight simulator position
- Internet connection
- Ceiling is suitable for a projector mount
- Projector mounts are mounted at the ceiling  
(not part of the VIP scope of delivery, can be done during installation)
- Position of the simulator, the visual and the PCs is defined
- Position of the PC rack needs to be defined, to ensure proper cable lengths
- Additional Displays (e.g. for maintenance, not part of the delivery) need to have HDMI or DisplayPort connection
- Cable channel/guidance from projectors to computer need to be provided and prepared
- Check back with us if it is possible to drill screws into the floor and ceiling

## FURTHER QUESTIONS?

In case you need further help with assembly please write an email with a clear explanation and descriptive photos to our support desk: [support@vier-im-pott.com](mailto:support@vier-im-pott.com)